Cape May County RL/SRL Initiative - Property Owner Information Tracker
Last Update - 5/31/2016 - 10:14 AM

			Property Owner Documentation - Required				Property Owner Documentation - Recommended		Project Information								
User Name / Secret Identify (see Note 1)	Included in 2016 FMA Application	Number of Owners (see Note 2)	Notice of Voluntary Interest	Proof of Insurance	FEMA Declaration Release	Property Pictures	Elevation Certificate Provided	Elevation Estimate Provided	Foundation Type	Proposed Elevation Method	First Floor Area (sq. ft.)	Current First Flood Elevation - NAVD88 (source)	Required First Flood Elevation - NAVD88	# Feet of Lift	RL/SRL Property	Project Cost (less PM and Contingency)	Owner Share (%)	Owner Share ($)
															No			
															SRL			
		1													RL			
		1													SRL			
		1													SRL			
daveb611	Yes	1	X	X	X	X	No		Piers/piles (with crawl space)	Elevating on extended foundation walls with pilings	2500	4.5	11	6.5	No	$282,158	25	$75,557
daveb611	Yes	1	X	X	X	X	No		Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	1200	4.5	11	6.5	No	$187,207	25	$51,839
		1													SRL			
neilb	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	1600	5	11	6	SRL	$227,054	0	$0
maryannc5	Yes	1	X	X	X	X		X	Concrete/Block (w/ crawl space)	Elevating on extended foundation walls	1456	9	11	2	RL	$186,086	10	$20,624
kdrc4	Yes	1	X	X	X	X	X		Slab on Grade	Elevating on extended foundation walls with pilings	2200 (assumed 1 story)	5.11	11	5.89	SRL	$311,998	0	$0
		1	X	X					Slab on Grade						No			
Hilco	Yes	1	X	X	X	X		X	Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	984	4.5	11	6.5	SRL	$166,296	0	$0
Flipflop	Yes	2	X (joint)	X	X	X only 2	X		Slab on Grade	Elevating on extended foundation walls	1239	5.8	11	5.2	SRL	$183,422	0	$0
Boardwalk	Yes	2	X	X	X	X	X		Slab on Grade	Elevating on extended foundation walls	1239	5.8	11	5.2	RL	169557	10	18971
	Yes	1	X	X	X	X	X		Concrete/Block (w/ crawl space)	Elevating on extended foundation walls	800	7.5	11	3.5	No	$183,422	25	$50,893
	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	400	4.9	11	6.1	RL	$141,998	10	$16,215
		1	X	X	X													
Peterdjr20	Yes	3	X (need 2 more sig.)	X	X (need 2 more sig.)	X		X	Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	864	4.5	11	6.5	SRL	$148,372	0	$0
	Yes	1	X	X	X	X	X		Slab on Grade	Elevating on extended foundation walls with pilings	900	4.72	11	6.28	SRL	$170,392	0	$0
pineandweeks	Yes	1	X	X	X	X			Concrete/Block (w/crawl space)	Elevating on extended foundation walls	849	5	11	6	RL	$194,210	10	$21,436
refuge	Yes	1	X	X	X	X	X		Piers/piles (with crawl space)	Elevating on extended foundation walls with pilings	nce original estir	5.6	11	5.4	RL	$143,104	10	$16,325
gonzojam	Yes	1	X	X	X	X (in EC)	X	X	Piers (w/crawl space)	Elevating on extended foundation walls	735	3.5	11	7.5	No	$237,526	25	$64,416
															No			
															SRL			
tadah1040	Yes	1	X	X	X	X			Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	924	5.72	11	5.28	RL	$153,861	10	$17,401
			X	X	X	X			crawl space						No			
			X		X				finished basement						No			
Notmycircus	Yes	1	X	X	X	X	X		Slab on Grade	Elevating on extended foundation walls	1368	5.5	11	5.5	SRL	$210,639	0	$0
															No			
			X	X	X	X	X		slab on grade			7.7 NGVD			RL			
															No			
															No			
															No			
															No			
															SRL			
JohnMcManusSr			X		X				Slab on Grade						SRL			
			X						Slab on Grade						RL			
	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	1350	5	11	6	SRL	$210,178	0	$0
ShoreThing	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	408	5.5	11	5.5	SRL	$153,548	0	$0
	Yes	1	X	X	X	X - only 3	X		Slab on Grade	Elevating on extended foundation walls	2736	5.3	11	5.7	SRL	$328,776	0	$0
															SRL			
oleary318	Yes	1	X	X	X	X (cut off)			Concrete/Block (w/ crawl space)	Elevating on extended foundation walls	1645	4	11	7	SRL	$185,714	0	$0
	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls with pilings	720	4.5	11	6.5	No	$151,730	25	$42,970
nikfish99	Yes	2	X (need 1 more sig.)	X	X (need 1 more sig.)	X		X	Concrete/Block (w/ crawl space)	Elevating on extended foundation walls	850	4.5	11	6.5	SRL	$247,521	0	$0
208E16THAVE	Yes	1	X	X	X	X		X	Slab on Grade	Elevating on extended foundation walls	1867	5	11	6	No	$162,560	25	$45,677
Beachhouse19	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	760	5.5	11	5.5	SRL	$167,930	0	$0
hnsalvati	Yes	1	X	X	X	X			Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	750	4.5	11	6.5	SRL	$165,554	0	$0
Schubee2	Yes	1	X	X	X	X	X	X	Slab on Grade	Elevating on extended foundation walls	540	4.4	11	6.6	SRL	$151,730	0	$0
	No			X											No			
															SRL			
															SRL			
Schubee1	Yes	1	X	X	X	X	X	X	Concrete/Block	Elevating on extended foundation walls	714	4.6	11	6.4	RL	$204,342	10	$22,449
	Yes	1	X	X	X	X			Slab on Grade (w/ crawl space)	Elevating on extended foundation walls with pilings	1070	4.5	11	6.5	No	$187,366	25	$51,879
															RL			
sparkyattheshore	Yes	1	X	X	X	X		X	Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	900	4.5	11	6.5	SRL	$242,047	0	$0
	Yes	1	X	X	X	X	X		Slab on Grade	Elevating on extended foundation walls with pilings	1342	4.1	11	6.9	SRL	$170,930	0	$0
															SRL			
tango1234	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	750	3.7	11	7.3	SRL	$161,280	0	$0
prmhtsakiris	Yes	1	X	X	X	X			Slab on Grade	Elevating on extended foundation walls	710	5.5	11	5.5	SRL	$151,730	0	$0
	Yes		X						Slab on Grade	Elevating on extended foundation walls	1000	4.3	11	6.7	No	$192,166	25	$53,079
															No			
															No			
															No			
zimmerman	No		X (needs other	X	X (needs other	X	X					6.4 NGVD			SRL			
WALTERE	Yes	1	X	X	X	X	X		Concrete/Block (w/crawl space)	Elevating on extended foundation walls	472	3.7	11	7.3	RL	$235,675	10	$25,582
sleepward	Yes	1	X	X	X	X	X		Slab on Grade	Elevating on extended foundation walls	1200	4.7	11	6.3	SRL	$172,466	0	$0
Islands25	Yes	1	X	X	X	X	X	X	Slab on Grade (w/ crawl space)	Elevating on extended foundation walls with pilings	1207	4.3	11	6.7	SRL	$177,330	0	$0
Nickels22	Yes	1	X	X	X	X			Concrete/Block (w/ crawl space)	Elevating on extended foundation walls with pilings	960	4.5	11	6.5	SRL	$179,381	0	$0
			X															
			X		X	X (on EC - not good)	X											

Notes: (1) - You must provide a "Username/Secret Identify" (12 character max) so that you can identify your property record.
(2) - If your structure has more than one owner, each owner must sign the NOVI and Declaration and Release, or each owner must provide a NOVI and Declaration and Release